



# APPENDIX 1

---

**Detailed Schedule of Materials to be hauled to the Onshore Pipeline**







**CORRIB FIELD DEVELOPMENT PROJECT / ONSHORE GAS PIPELINE  
Master Traffic Plan ( Estimated)**

Roads	Month											
	1	2	3	4	5	6	7	8	9	10	11	12

N56/N16/N59/L120    **Rosspoint Point to RDX 2**  
5/R314/L1203/L524

53

Cabins	4	4	5				4	4	5	5			
Fencing	45	45	45						30	75		75	
Rock	1300	1400		2000	2000	160	160		10				
Concrete	5	5				8	8						
Equipment	8	12	20	2	5	5	10	4	8	12	12	12	
Sheet Piles	5	5		5	5				9	9	2		
Bog mats	30	30	8								68		
Tunnelling Equipment / Winches	6	8	8	4	4	4	4	4	4	8	22		
Casing Pipe		10	12										
Peat Away*				690	690	1000	260						
Surplus Material Away	5	5	5	5	5	5	5	5	5	1000	1000	1000	1000
Services	10	10	10	10	10	10	10	10	10	10	10	10	10
20" Pipe				20	10	25	25						
Cables				1		1	1						
Umbilical Conduit				1		2	1						
Umbilical				2		2	2						
Service Duct				1		3	3						
Outfall Pipe				4		3	4						
Miscellaneous Materials	10	10	10	10	10	10	10	10	10	10	10	10	10
Personnel Vehicles	400	400	700	1050	1050	1050	1050	700	700	700	315	315	315

**CORRIB FIELD DEVELOPMENT PROJECT / ONSHORE GAS PIPELINE  
Master Traffic Plan ( Estimated)**

Roads	Month											
	1	2	3	4	5	6	7	8	9	10	11	12

RDX 2 to Rosspoint  
South Tunnel Site  
N/E (North Side of  
Bay)

N56/N16/N59/L120  
5/R314/L1203/L524  
53

Cabins	4	4								4	4						
Fencing	25				25									25			
Rock	500	400	300			1800	700	100									
Concrete	5	10	10														
Equipment	8	12	4	6	2	3	5	2	4	4	22						
Sheet Piles	2	2									3						
Bogmats	25				25						50						
Tunnelling Equipment / Winches	6	8	8	4	4	4	4	4	4	4	8						
Casing Pipe		10	12														
Peat Away*						800	600										
Surplus Material Away		150	100	100							300						
Services	5	5	5	5	5	5	5	5	5	5	10	10	10	10	10	10	10
20" Pipe										20							
Cables										1							
Umbilical Conduit										2							
Umbilical										3							
Service Duct										2							
Outfall Pipe										2							
Miscellaneous Materials	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10
Personnel Vehicles	450	450	450	450	450	450	700	700	700	700	700	450	450	450	450	450	450

\* Peat back loaded on  
Rock Trucks





